

SUBJECT: IMPROVEMENT / REHABILITATION OF ROAD FROM ALLAHWALA TOWN TO ROAD 3000 (ELECTRIFICATION WORK) (ADP # 1916 OF 2025-26).

01/ The 2nd IPC RUNNING BILL of IMPROVEMENT / REHABILITATION OF ROAD FROM ALLAHWALA TOWN TO ROAD 3000 (ELECTRIFICATION WORK) (ADP # 1916 OF 2025-26). Amounting To Rs. 4,049,043/- (FORTY LAC FORTY-NINE THOUSAND FORTY-THREE RUPEES ONLY) in favour of M/s. ZMZ Brothers Enterprises. Prepared and checked by Site Engineering Staff.

02/ The Quantities of some items increased & decreased and also which is also with in the project cost this should be adjusted through deviation statement before final bill.

03/ Submitted for audit and payment please.


EXECUTIVE ENGINEER
ENGINEERING DEPARTMENT
KDA

04/ SUPERINTENDING ENGINEER (Dev) KDA


CHIEF ENGINEER (Dev) KDA

ADD (A.D.P.)





Signature _____
S.E. _____
K.D.A

PREPARED AT CONTRACTOR'S REQUEST

NAME OF WORK: IMPROVEMENT / REHABILITATION OF ROAD FROM ALLAHWALA TOWN TO ROAD 3000 (ELECTRIFICATION WORK) (ADP # 1916 OF 2025-26).

NAME OF AGENCY: M/s. ZMZ Brothers Enterprises.

DATE OF START: CPC/ED/KDA/2024/280/L MEASUREMENT:COMPLETION: Work In Progress.

2ND IPC

S.NO / ITEM NO.	NOMENCLATURE	Quantity Executed Since last Certificate	RATE	UNIT	AMOUNT UPTO DATE	Remarks
1	2	3	4	5	6	7
ELECTRICAL WORK SCHEDULE ITEMS.						
3	Providing & fixing of MS tabular pole as following specification to be fixed on per-cast foundation with the help of hydraulic crane & mannual labour. 6Mtr- (6" dia) X 3Mtrs(5" dia) x 3Mtrs (4" dia) = 40ftwall thickness 8 SWG Base plate 18 x 18" x ¼" Hole 4 no's stiffeners 4 nos 9½" x 4½"x¼" Making window in the pole required size with LN key porvision Two coats red oxide (2coat) as rust preventive & of required oil paint (2 ocat) as per site requirement & instruction of EI.	58.00	133,423.36	Each	7,738,555.00	
4	Construction of RCC foundation as per following specification & instruction of EI for 31 ft/40 ft long tubular pole Excavation of sof/hard soil 3'x3'x5.5' Stone 3'x3'x6" soiling making lean in the ration of 1:4:8: Length of MS bolts 6½" (¾" dia) 4 nos's making thread on MS rod Template 16"x16"x¼" Rings ¼" dia round bar 4 no's to the welded with MS rod RCC foundation ration n1:2:4: with appropriate size 2"x2"x6.5'	58.00	46,369.16	Each	2,689,411.00	
7	P/F ABC Bundel wire 16mm 4 wire.	500.00	550.00	Mtr	275,000.00	
10	Providing and fixing of LED street light 140/150 Watts 140 Lumines per watt ISO 17 certified IP 66, with internal wiring complete in all respect at the height with the help of hydraulic crane and instruction of Engineer Incharge.	15.00	55,225.00	No	828,375.00	
TOTAL AMOUNT ELECTRICAL WORK SCHEDULE ITEMS.					11,531,341.00	
19.50% BELOW ON ELECTRICAL WORK SCHEDULE ITEMS.					2,248,612.00	
TOTAL AMOUNT ELECTRICAL WORK SCHEDULE ITEMS.					9,282,729.00	
SUMMARY 2ND RUNNING BILL						
TOTAL AMOUNT ELECTRICAL WORK SCHEDULE ITEMS					9,282,729.00	
TOTAL AMOUNT					9,282,729.00	
LESS AL-READY PAID AMOUNT					4,999,998.00	
TOTAL AMOUNT					4,282,731.00	
WITH HELD AMOUNT WANT FOR FUND					426,500.00	
TOTAL AMOUNT					3,856,231.00	
ADD 5.00% SRB					192,812.00	
GROSS TOTAL AMOUNT					4,049,043.00	
DEDUCT 8.00% INCOME TAX					323,923.00	
DEDUCT 10.00% S-D					404,904.00	
DEDUCT 5.00% SRB					192,812.00	
TOTAL NET PAYABLE AMOUNT					3,127,404.00	
Rates examined by Calculations checked by CONTRACTOR Certified that the above measurements are correct and were taken by me on and are recorded Certified that the foregoing claim is correct and that 50% of the measurements were checked by me on 2026 and that the work has been satisfactorily performed. Sub-ENGINEER KDA Muhammad Shahayer Sub Engineer Karachi Development Authority ASSISTANT EXECUTIVE ENGINEER KDA ZUBAIR HASAN HAME Assistant Executive Engineer Engineering Department Karachi Development Authority						

MEMORANDUM OF PAYMENTS

Passed for Rs. 3,127,404/-

(Rupees Thirty One Lac Twenty Seven Thousand Four Hundred Four Only)

DEDUCTION	
Bill	Rs.
SRB 57	4,049,043/-
% Inc Tax 8%	192,811/-
S/D: 10%	323,923/-
By Cheque No. 3127404	404,904/-
	3,127,404/-

as final payment in settlement of all demands, as per details below, on account of this work, namely:-

CERTIFICATE

In Cash
Value of stock supplied is certified that before submission of this bill all legal formalities relating to SPRA Rules have been fulfilled by the undersigned Officer

Dated the _____
Joint Officer are Solely Responsible (Witness)

for Actual Work Done as Per Specification

NOTES

1. Acknowledgements for Payments to recognized firms or institutions need not to be attested but payments by cash or by cheque to persons not well known to disbursing officers, should invariably be witnessed.

2. When the payee signs in the vernacular the amount acknowledged should also be noted in vernacular as in English.

3. A receipt stamps is required for every payment exceeding Rs.20/-

4. The words in the heading with "prepared at contractor's request" should be scored out when the Contractor prepared his own bill.

5. In the case of payees who can neither read nor write, their mark or seal should be attested by two competent witnesses in whose presence the nature of the payment should be fully explained.

6. This form (printed on white paper) is to be used when the Contractor is paid on a/c.

REMARKS BY THE EXECUTIVE ENGINEER

Re-enter the nature of the check measurements taken or other examination of the work and the result of each examination

Recommended for payment of Rs. 4,049,043

Executive Engineer
Engineering Department
Karachi Development Authority

Verified for payment of Rs. 4,049,043

Superintending Engineer
SUPERINTENDING ENGINEER
KDA K.D.A.

Stamp
Accounts Officer
Engineering Department
Karachi Development Authority

1 ESTIMATE NO.

2 BUDGET HEAD

(a) Main

(b) Sub

3 AUTHORITY FOR WORK


4 PARTIES BY WHOM THE WORK IS DONE

5 NUMBER & DATE OF LAST CERTIFICATE

NO. _____ OF _____

MUHAMMAD ANNAS IMRAN
Divisional Accounts Officer - DDG
Engineering Department
Karachi Development Authority

MUHAMMAD ANNAS IMRAN
Divisional Accounts Officer - DDG
Engineering Department
Karachi Development Authority



NOTE SHEET

(-0/-)

Paras

Reference

SUBJECT: IMPROVEMENT AND REHABILITATION OF ROAD FROM ALLAHWALA TOWN TO ROAD 3000 (ADP NO. 1916 2025-26).

01/

The 4th RUNNING BILL of IMPROVEMENT AND REHABILITATION OF ROAD FROM ALLAHWALA TOWN TO ROAD 3000 (ADP NO. 1916 2025-26). Amounting To Rs. 44,828,368/- (FOUR CRORE FORTY EIGHT LAC TWENTY EIGHT THOUSAND THREE HUNDRED SIXTY EIGHT RUPEES ONLY) in favour of M/s. Adeel Humayoon. Prepared and checked by Engineering Site Staff.

02/

The Quantities of some items increased & decreased and also which is also with in the project cost this should be adjusted through deviation statement before final bill.

03/

Submitted for audit and payment please.

EXECUTIVE ENGINEER
ENGINEERING DEPARTMENT
KDA

SUPERINTENDING ENGINEER (Dev) KDA

CHIEF ENGINEER (Dev) KDA

ADO (A.D.P.)



KARACHI DEVELOPMENT AUTHORITY
PAYMENT VOUCHER

Out Ward No. _____
Date: _____

Department _____ Division _____ Section _____ Voucher No: _____
Dept Code _____ Div Code _____ Sec Code _____ Date _____
Bank Code _____ Br. Code _____ Bank A/C Code _____ Bank A/C No _____

To Whom Paid	PARTICULARS	Budget Grant No			Exp Code	Budget Grant Code			A S	AMOUNT		DR. POSTED									
		Maj	Min	Sub		Maj	Min	Sub		Rs.	Ps										
M/s. Adeel Humayoon.	Bill for the work of										44,828,368										
	IMPROVEMENT AND																				
	REHABILITATION OF ROAD FROM																				
	ALLAHWALA TOWN TO ROAD																				
	3000 (ADP NO. 1916 2025-26).																				
Total										44,828,368											
Party Code, if any																					
Payables & Adjustments	Dept Code			Bank A/C Code	Income Code	Budget Grant Code			A S	Cheque No	Transfer Letter No	Amount		Initial							
	Maj	Min	Sec			Maj	Min	Sec				Rs.	Ps								
M/s. Adeel Humayoon.												36,865,997									
INCOME TAX (SBP)	0	3	0	1	0	0	8	2	0	0	8.00%	3,586,269									
\$D	0	3	0	1	0	0	1	6	3	0	1	7	0	1	0	0	0	5.00%	2,241,418		
\$RE												5.00%	2,134,684								
WATER CHARGES					0	4	1	A	1	5	0	0	0	0							
ROAD ROLLER CHARGES	1	9	0	4	0	0	0	4	1	B	7	7	0	4	0	0	4				
WITHHOLD AMOUNT																					
Total Rs.												44,828,368									

Budget Grant No	Allocation		Last Prog Total		Amt of Bill		To date Prog Total		Balance	
	Rs.	Ps	Rs.	Ps	Rs.	Ps	Rs.	Ps	Rs.	Ps

Amount Payable Rs. 44,828,368
FOUR CRORE FORTY EIGHT LAC TWENTY EIGHT THOUSAND THREE HUNDRED SIXTY EIGHT RUPEES ONLY/-

For ADLFA's Use

Signature
ACCT
ACCOUNTS OFFICER
Engineering Department
Karachi Development Authority

Signature
AEE
ZUBAIR HASAN HAMEED
Assistant Executive Engineer
Engineering Department
Karachi Development Authority

Signature
Executive Engineer
Executive Engineer
Engineering Department
Karachi Development Authority

Signature
Superintending Engineer
Superintending Engineer
(Dev)
K.D.A

PREPARED AT CONTRACTOR'S REQUEST

NAME OF WORK: IMPROVEMENT AND REHABILITATION OF ROAD FROM ALLAHWALA TOWN TO ROAD 3000 (ADP NO. 1916 2025-26).

NAME OF AGENCY: M/s. Adeel Humayoon.

DATE OF START: CPC/ED/KDA/2024/283/L MEASUREMENT: COMPLETION: Work In Progress.

4TH IPC

S.NO	NOMENCLATURE	Quantity Executed Since last Certificate	RATE	PER	AMOUNT	Remarks
					UPTO DATE	
1	2	3	4	5	6	7
CARRIAGEWAY SCHEDULE ITEMS.						
2	Earth work excavaton in ashes sand soft soil or silt clearance undressed lead upto 50 ft .	958.41	263.134	Cum	252,190.00	
4	Preparing sub - base course by supplying and spread-ing stone metal 1-1/2"-2" guage of approved quality from approved quarry In required thickness to proper camber and grade including hand packing filling words with 20 crt: of pit / canal and	1,790.71	3,429.99	Cum	6,142,117.00	
5	Providing and laying Aggregate base course in proper grade and chamber having CBR 80% as per AASHTO standard specifications i/c spreading and compacting by approved mechanical	1,170.80	4,893.72	Cum	5,729,567.00	
6	3" (75mm) Asphaltic Base Course Plant Mix Providing and laying plant mixed Asphalt Concrete Binder course compacted thickness 3 Inches (75mm thick) as per approved job mix formula using crush aggregate from approved sources. Using	588.90	38,284.53	Cum	22,545,760.00	
7	Applying priming coat or tack with approved binder at the required rate including cleaning the road surface thoroughly, heating to the required temperature pressure as directed etc,complete. and with etc spraying the binder	7,732.34	37.67	%Sft	291,277.00	
8	2" (50 mm) Thick Asphalt Concrete Wearing Course Plant Mix (Providing and laying Asphalt Concrete Wearing Course Plant Mix). Laying to proper line and grade plant mixed Asphalt concrete paver finished .	691.17	42,868.80	Cum	29,560,511.00	
TOTAL AMOUNT CARRIAGEWAY SCHEDULE ITEMS.					64,521,422.00	
19.9999988% BELOW UN CARRIAGEWAY SCHEDULE ITEMS					12,904,284.00	
TOTAL AMOUNT CARRIAGEWAY SCHEDULE ITEMS.					51,617,138.00	
EXTRA ITEMS.						
1	Excavation for Pipe Line.	43,125.00	23,622.00	%OCft	1,018,699.00	
2	Providing & Laying RCC Pipe. 24" Dia.	2,465.00	3,239.53	Rft	7,985,441.00	
4a	Construction Manhole for the required depth. (d) 18" to 21" dia 4'x6" x 4'x7'-9"	49.00	165,505.15	No	8,109,752.00	
4a	If the depth of manhole is less then 7'-9" (d) 18" to 21" dia 4'x6" x 4'x7'9"	(49.00)	8,637.73	Each	(423,249.00)	
5	Manufacturing and Supplying Of RCC Ring Slab.	44.00	7,504.67	Each	330,205.00	
6	Manufacturing and supplying of RCC Manhole Cover. (a) 21" Dia.	44.00	3,238.79	Each	142,507.00	
7	Providing and Fixing Precast Edge Block.	6,118.00	678.38	Rft	4,150,329.00	
13	Dismantling Cement Concrete Plain 1:2:4.	17,205.00	133.08	Cft	2,289,641.00	
14	Refilling the Excavated Stuff in Trench 6" Thick.	53,879.97	14,020.80	%OCft	755,440.00	
15	Cleaning Inside Sewerage Lines.					
	15" Dia	1,000.00	270.94	Rft	270,940.00	
	24" Dia	1,500.00	587.04	Rft	880,560.00	
	36" Dia	500.00	812.83	Rft	406,415.00	
TOTAL AMOUNT EXTRA ITEMS					25,916,681.00	

PREPARED AT CONTRACTOR'S REQUEST

NAME OF WORK: **IMPROVEMENT AND REHABILITATION OF ROAD FROM ALLAHWALA TOWN TO ROAD 3000 (ADP NO. 1916 2025-26).**

NAME OF AGENCY: **M/s. Adeel Humayoon.**

DATE OF START: **CPC/ED/KDA/2024/283/L** MEASUREMENT: COMPLETION: **Work In Progress.**

4TH IPC

S.NO	NOMENCLATURE	Quantity Executed Since last Certificate	RATE	PER	AMOUNT	Remarks
					UPTO DATE	
1	2	3	4	5	6	7
SUMMARY 4TH RUNNING BILL						
*	TOTAL AMOUNT CARRIAGEWAY SCHEDULE ITEMS.				51,617,138.00	
	TOTAL AMOUNT EXTRA ITEMS				25,916,681.00	
	TOTAL AMOUNT				77,533,819.00	
	LESS AL-READY PAID AMOUNT				34,840,135.00	
	TOTAL AMOUNT				42,693,684.00	
	ADD 5% SRB				2,134,684.00	
	GROSS TOTAL AMOUNT				44,828,368.00	
	DEDUCT: 8.00% INCOME TAX				3,586,269.00	
	DEDUCT: 5.00% S-D				2,241,418.00	
	DEDUCT: 5.00% SRB				2,134,684.00	
	TOTAL NET PAYABLE AMOUNT				36,865,997.00	

Rates examined by
..... Calculations checked by
Contractor
Certified that the above measurements are correct and were taken by me on
and are recorded


SUB-ENGINEER KDA

MUHAMMAD SHAHERYAR
Sub-Engineer
Karachi Development Authority

Certified that the foregoing claim is correct and that 50% of the measurements were checked by
me on 2025 and that the work has been satisfactorily performed.


ASSISTANT EXECUTIVE ENGINEER KDA

ZUBAIR HASAN HAMEED
Assistant Executive Engineer
Engineering Department
Karachi Development Authority

MEMORANDUM OF PAYMENTS

Passed for Rs. 36,865,997/-
(Rupees Three Crore Sixty Eight Lac Sixty Five Thousand Nine Hundred Ninety Seven Only)

DEDUCTION	
Bill	Rs. 44,828,368/-
SRB 51.	Rs. 2,134,684/-
% Incl/Tax: 8%	Rs. 3,586,269/-
SID: 51.	Rs. 2,241,418/-
By Cheque No...	36,865,997/-

REMARKS BY THE EXECUTIVE ENGINEER

Re-enter the nature of the check measurements taken or other examination of the work and the result of each examination

Recommended for payment of Rs. 44,828,368

EXECUTIVE ENGINEER
ENGINEERING DEPARTMENT
KARACHI DEVELOPMENT AUTHORITY

as final payment in settlement of all demands, as per details below, on account of this work, namely:-

CERTIFICATE

In Cash

Value of stock supplied

Total as above

Verified for payment of Rs. 44,828,368

Dated the

Rupees
Field Officer are solely Responsible
for Actual Work Done as Per Specification

NOTES

1. Acknowledgements for Payments to recognized firms or institutions need not to be attested but payments by cash or by cheque to persons not well known to disbursing officers, should invariably be witnessed.

2. When the payee signs in the vernacular the amount acknowledged should also be noted in vernacular as in English.

3. A receipt stamps is required for every payment exceeding Rs.20/-

4. The words in the heading with "prepared at contractor's request" should be scored out when the Contractor prepared his own bill.

5. In the case of payees who can neither read nor write, their mark or seal should be attested by two competent witnesses in whose presence the nature of the payment should be fully explained.

6. This form (printed on white paper) is to be used when the Contractor is paid on a/c.

Contractor

(Witness)

Stamp

Div:Accounts Officer

Auditor

Superintending Engineer

K.D.A.
Engineering Department
K.D.A.

K.D.A.
ACCOUNT OFFICER
Engineering Department

ESTIMATE NO.

2 BUDGET HEAD


(a) Main

(b) Sub

3 AUTHORITY FOR WORK

4 PARTIES BY WHOM THE WORK IS DONE

5 NUMBER & DATE OF LAST CERTIFICATE
NO. OF



MUHAMMAD ANNAS IMRAN
Divisional Accounts Officer/DO
Engineering Department
Karachi Development Authority

NOTE SHEET

(-01-)

Paras

Reference

SUBJECT: IMPROVEMENT AND REHABILITATION OF ROAD FROM ALLAHWALA TOWN TO ROAD 3000 ADP NO. 1916 / 2025-26) DRAINAGE WORK.

01/ The 10th WITH HELD RELEASED Bill of IMPROVEMENT AND REHABILITATION OF ROAD FROM ALLAHWALA TOWN TO ROAD 3000 ADP NO. 1916 / 2025-26) DRAINAGE WORK. Amounting To Rs. 60,339,303/- (SIX CRORE THREE LAC THIRTY-NINE THOUSAND THREE HUNDRED THREE RUPEES ONLY/-) in favour of M/s Riasat Brothers. Prepared and checked by Engineering Site Staff.

02/ The Quantities of some items increased & decreased and also which is also with in the project cost this should be adjusted through deviation statement before final bill.


03/ Submitted for audit and payment please.


EXECUTIVE ENGINEER
ENGINEERING DEPARTMENT
KDA

04/ SUPERINTENDING ENGINEER (Dev) KDA

CHIEF ENGINEER (Dev) KDA

820(A.D.G.)





KARACHI DEVELOPMENT AUTHORITY
PAYMENT VOUCHER

Out Ward No. _____
Date: _____

Department _____ Division _____ Section _____ Voucher No: _____
Dept Code _____ Div Code _____ Sec Code _____ Date _____
Bank Code _____ Br. Code _____ Bank A/C Code _____ Bank A/C No _____

To Whom Paid	PARTICULARS	Budget Grant No			Exp Code	Budget Grant Code			A S	AMOUNT		DR. POSTED
		Maj	Min	Sub		Maj	Min	Sub		Rs.	Ps	
M/s. Riasat Brothers.	Bill for the work of									60,339,303		
	IMPROVEMENT AND											
	REHABILITATION OF ROAD FROM											
	ALLAHWALA TOWN TO ROAD											
	3000 ADP NO. 1918 / 2025-26)											
	DRAINAGE WORK.											
Total										60,339,303		

Payables & Adjustments	Dept Code			Bank A/C Code	Income Code	Budget Grant Code			A S	Cheque No	Transfer Letter No	Amount		Initial
	Maj	Min	Sec			Maj	Min	Sec				Rs.	Ps	
M/s. Riasat Brothers.												46,461,263		
INCOME TAX (SBP)	0	3	0	1	0	0	8	2	0	0	8.00%	4,827,144		
SD	0	3	0	1	0	0	1	6	3	0	17.00%	6,033,930		
SRB											5.00%	3,016,965		
WATER CHARGES				0	4	1	A	1	5	0	0			
ROAD ROLLER CHARGES	1	9	0	4	0	0	0	4	1	B	7			
WITHHOLD AMOUNT														
Total Rs.												60,339,303		

Budget Grant No	Allocation		Last Prog Total		Amt of Bill		To date Prog Total		Balance	
	Rs.	Ps	Rs.	Ps	Rs.	Ps	Rs.	Ps	Rs.	Ps

Amount Payable Rs. 60,339,303
Amount in Million. SIX CRORE THREE LAC THIRTY NINE THOUSAND THREE HUNDRED THREE RUPEES ONLY/-

For ADLFA's Use

Signature
ACCOUNTS OFFICER
Engineering Department
Karachi Development Authority

Signature
ZUBAIR HASAN HAMEEDI
Assistant Executive Engineer
Engineering Department
Karachi Development Authority

Signature
Executive Engineer
Engineering Department
Karachi Development Authority

Signature
Superintending Engineer
(Dew)
K.D.A

PREPARED AT CONTRACTOR'S REQUEST

NAME OF WORK: **IMPROVEMENT AND REHABILITATION OF ROAD FROM ALLAHWALA TOWN TO ROAD 3000 ADP NO. 1916 / 2025-26) DRAINAGE WORK.**

NAME OF AGENCY: **M/s. Riasat Brothers.**

DATE OF START: **CPC/ED/KDA/2024/328/L** MEASUREMENT: COMPLETION: **Work In Progress.**

10TH WITH HELD RELEASED BILL

S.NO	NOMENCLATURE	Quantity Executed Since last Certificate	RATE	PER	AMOUNT	Remarks
					UPTO DATE	
1	2	3	4	5	6	7
DRAINAGE WORK SCHEDULE ITEMS.						
1	Earth work excavation in irrigation channels ,drain etc dressed tor design section grades and profile wxcavated material material dosposed off and dressed with in 50 ft . Lead	9,551.710	358.14	Cum	3,420,849	
4	Cement concrete plain including placing compacting finnishing and curing complete (including screening and washing at stone aggregate without shiuttring Ratio 1:4:8 (lean).	365.730	12,320.68	Cum	4,506,042	
5	Fabrication of mild steel reinforcement for cement concrete including cutting bending laying in position making joints and fastening includlong cost of binding wire (also includes removal of rust from bars) Grade 60.	272.900	378,680.40	Ton	103,341,881	
TOTAL AMOUNT DRAINAGE WORK SCHEDULE ITEMS					111,270,287	
20% BELOW ON DRAINAGE WORK SCHEDULE ITEMS					22,254,057	
TOTAL AMOUNT DRAINAGE WORK SCHEDULE ITEMS					89,016,230	
DRAINAGE WORK NON-SCHEDULE ITEMS.						
1	Granular material In bed to concrete pipe culvert etc complete in all respects.	3,336.420	1,385.92	Cum	4,624,011	
4	Cleaning of Existing Drain nala Cleaning of sewerage / Storm Nala completely restoring silt draggers from corner to corner etc complete as per satisfaction of site engineer.	6,107.880	513.48	Cum	3,136,274	
TOTAL AMOUNT DRAINAGE WORK NON-SCHEDULE ITEMS					7,760,285	
EXTRA ITEMS						
1	Placing compacting finnishing and curing of concrete using ordinary portland cement sulphate resistant . 4000 psi	58,099.60	900.31	Cft	52,307,651	
2	Providing and laying RCC Pipes of ASTM C-76-62 OF Class II Wall B and fixing in trench i/c cutting fitting and jointing with rubber ring i/c testing with water specified pressure.					
	15" Dia	270.00	2,393.50	Rft	646,245	
	18" Dia	3,417.99	3,239.53	Rft	11,072,681	
3	Cleaning inside sewerage lines completely restoring original silt free space.					
	24" Dia	3,000.00	587.04	Rft	1,761,120	
4	Bitumen Coating to Plastered or cement concrete surface.	33,000.00	21.83	Sft	720,390	
5	Cartage of Excavated Material Earth Work Wet Silt Concrete Material Rubbish Murum Earth Including Loading and Unloading. 24 Miles	514,163.00	35.93	Cft	18,473,877	
6	Grouting Stone Pitching or apron in 1:3 Cement Mortor.	32,359.60	125.76	Sft	4,069,543	
7	Construction Manhole 7'-9"	39.00	172,725.24	Each	6,736,284	
8	Manufacturing & supplying RCC Manhole Cover 1:2:4.	54.00	3,238.79	Each	174,895	
9	Providing and laying Stone Soling 9" to 12" Thick.	19,500.39	176.45	Cft	3,440,844	
11	Dismantling Cement Concrete.	15,000.00	229.72	Cft	3,445,800	
TOTAL AMOUNT EXTRA ITEMS					102,849,330	

PREPARED AT CONTRACTOR'S REQUEST

NAME OF WORK: IMPROVEMENT AND REHABILITATION OF ROAD FROM ALLAHWALA TOWN TO ROAD 3000 ADP NO. 1916 / 2025-26) DRAINAGE WORK.

NAME OF AGENCY: M/s. Riasat Brothers.

DATE OF START: CPC/ED/KDA/2024/328/L MEASUREMENT: _____ COMPLETION: Work In Progress.

10TH WITH HELD RELEASED BILL

S.NO	NOMENCLATURE	Quantity Executed Since last Certificate	RATE	PER	AMOUNT	Remarks
					UPTO DATE	
1	2	3	4	5	6	7
	SUMMARY 10TH WITH HELD RELEASED BILL					
*	TOTAL AMOUNT DRAINAGE WORK SCHEDULE ITEMS				89,016,230	
	TOTAL AMOUNT DRAINAGE WORK NON-SCHEDULE ITEMS				7,760,285	
	TOTAL AMOUNT EXTRA ITEMS				102,849,330	
	TOTAL AMOUNT				199,625,845	
	ADD SRB 5%				9,981,232	
	TOTAL AMOUNT				209,605,865	
	LESS AL-READY PAID AMOUNT				149,266,562	
	GROSS TOTAL AMOUNT				60,339,303	
	DEDUCT: 8.00% INCOME TAX (-)				4,827,144	
	DEDUCT: 10.00% S-D (-)				6,033,930	
	DEDUCT: 5.00% SRB (-)				3,016,965	
	TOTAL PAYABLE AMOUNT				46,461,263	

Rates examined by
..... Calculations checked by

Contractor

Certified that the above measurements are correct and were taken by me on
and are recorded

SUB-ENGINEER KDA

MUHAMMAD SHAKEEL

Certified that the foregoing claim is correct and that 50% of the measurements were checked by
me on 2026 and that the work has been satisfactorily performed.

Sub-Engineer

Karachi Development Authority

ASSISTANT EXECUTIVE ENGINEER KDA

ZUBAIR HASAN HAMEED

Assistant Executive Engineer
Engineering Department
Karachi Development Authority

MEMORANDUM OF PAYMENTS

Passed for Rs. 46,604,929/-
(Rupees Four Crores Sixty Six Lacs Four
Thousand Nine Hundred Twenty Nine Only)

DEDUCTION	
Bill	Rs. 46,604,929/-
SRB %	2,873,302/-
% Inc/Tax 8%	4,827,144/-
S/D: 10%	6,033,930/-
By Cheque No.	46,604,929/-

REMARKS BY THE EXECUTIVE ENGINEER

Re-enter the nature of the check measurements taken or other examination of the work and the result of each examination

Recommended for payment of Rs. 60,339,303

EXECUTIVE ENGINEER
Engineering Department
Karachi - 60,339,303 Authority

as final payment in settlement of all demands, as per details below, on account of this work, namely:-

CERTIFICATE

In Cash
Value of stock supplied
Total as above
it is certified that before submission of this bill all legal formalities relating to SPRA Rules have been fulfilled by the undersigned Officer

Verified for payment of Rs.

31.12.2018

Officer in Charge
K.D.A. Engineering Department
Karachi Development Authority

Superintending Engineer
K.D.A. (Dev)
K.D.A.

Dated the
Revised Officer are Solely Responsible
for Actual Work Done as Per Specifications

Contractor
(Witness)

Stamp

Div:Accounts Officer
K.D.A. Engineering Department
Karachi Development Authority

1. Acknowledgements for Payments to recognized firms or institutions need not to be attested but payments by cash or by cheque to persons not well known to disbursing officers, should invariably be witnessed.

2. When the payee signs in the vernacular the amount acknowledged should also be noted in vernacular as in English.

3. A receipt stamps is required for every payment exceeding Rs.20/-

4. The words in the heading with "prepared at contractor's request" should be scored out when the Contractor prepared his own bill.

5. In the case of payees who can neither read nor write, their mark or seal should be attested by two competent witnesses in whose presence the nature of the payment should be fully explained.

6. This form (printed on white paper) is to be used when the Contractor is paid on a/c.

3 AUTHORITY FOR WORK

4 PARTIES BY WHOM THE WORK IS DONE

5 NUMBER & DATE OF LAST CERTIFICATE
NO. OF

18-6-2026
46,604,929/-

MUHAMMAD ANNAS IMRAN

Divisional Accounts Officer DDO
Engineering Department
Karachi Development Authority